BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Construction and Development of roads and drains at Nagenahalli layout vinayaka layout balajee layout main and cross roads and surrounding areas in ward no - 02 of yelahanka sub division.			
2	Sanctioned Estimate No. And Date	BBMP/CE/YNK-2/TS/277/2019-20 dt 28-01-202 BBMP/EE/YNK-D1/AS/33/2020-21 dt 27-2-2020			
3	Name of the Contractor	Sri Rajanna N			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	25-9-2020			
6	Date of Completion:	26-02-2021			
7	Measurment Recorded	26-02-2021			
	M.B No	4950			
	Page No	494907 to 494915			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	RAJANI KANTH MAZZI			
	2) Asst. Engineer	CHANDRA KANTHA RAJU - B-A-			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Stated in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIK